

DSA-103 Issued 9/1/20

List of Required Structural Tests & Special Inspections - 2016 CBC

INCREMENT#

DSA File No.: Application No.:

57-31 02-117459

Date Submitted: 3/18/2019

Revised:

School Name

Westmore Oaks Elementary School

IMPORTANT: This form is only a summary list of structural tests and some of the special inspections required for the project. Generally, the structural tests and special inspections noted on this form are those that will be performed by the Geotechnical Engineer of Record, Laboratory of Record, or Special Inspector. The actual complete test and inspection program must be performed as detailed on the DSA approved documents. The appendix at the bottom of this form identifies work NOT subject to DSA requirements for special inspection or structural testing. The project inspector is responsible for providing inspection of all facets of construction, including but not limited to, special inspections not listed on this form such as structural wood framing, high-load wood diaphragms, cold-formed steel framing, anchorage of non-structural components, etc., per Title 24, Part 2, Chapter 17A.

NOTE: This form is also available for projects submitted for review under the 2007, 2010, and 2013 CRC

District Washington Unified School District

INSTRUCTIONS: Click a plus sign (+) before any category or subcategory to reveal additional tests and special inspections. A shaded box indicates a test or special inspection that may be required, depending on the scope of the construction and other issues. A shaded box can be clicked indicating your selection of that test. **Note:** A minus (-) on a category or subcategory heading indicates that it can be collapsed. However, any selections you may have made will be cleared. Click on the "COMPILE" button to show only the tests and inspections finally selected. **For more information on use of this form, see DSA-103.INSTR.**

and z	and 2013 CBC. Note: References are to the 2016 edition of the California Building Code (CBC) unless otherwise noted.						
	TEST OR SPECIAL INSPECTION REPLACE AND NOTES						
-							
-	1. GENERAL:	Table 1705	4.6				
X	a. Verify that: • site has been prepared properly prior to placement of controlled fill and/or excavations for foundations, • foundation excavations are extended to proper depth and have reached proper material, and • materials below footings are adequate to achieve the design bearing capacity.	Periodic	GE*	* By geotechnical engineer or his or her qualified representative. (See Appendix for exemptions.)			
-	2. COMPACTED FILLS:	Table 1705	4.6				
X	Perform classification and testing of fill materials.	Test	LOR*	* Under the supervision of the geotechnical engineer.			
X	Verify use of proper materials, densities and inspect lift thicknesses, placement, and compaction during placement of fill.	Continuous	GE*	* By geotechnical engineer or his or her qualified representative.			
X	c. Test compaction of fill.	Test	LOR*	* Under the supervision of the geotechnical engineer.			
-	CONCRETE	Table 1705A.3	, ACI 31	8-14 Sections 26.12 & 26.13			
-	- 7. CAST IN PLACE CONCRETE						
	Material Verification and Testing:						
X	a. Verify use of required design mix.	Periodic	SI*	Table 1705A.3 Item 5, 1910A.1 (1909.2.3 ⁺). * To be performed by qualified batch-plant inspector and concrete sampling technician			
X	b. Identifiy, sample, and test reinforcing steel.	Test	LOR	1910A.2 (1909.2.4 ⁺); ACI 318-14 Section 26.6.1.2. DSA IR 17-10.16			
X	During concrete placement, fabricate specimens for strength tests, perform slump and air content tests, and determine the temperature of the concrete.	Test	LOR	Table 1705A.3 item 6 ; ACI 318-14 Sections 26.5 & 26.12			



List of Required Structural Tests & Special Inspections - 2016 CBC **DSA-103**

DSA File No.: INCREMENT# Application No.:

57-31 02-117459

3/18/2019 **Date Submitted:**

Revised:

X	d. Test concrete (f _c).	Test	LOR	1905A.1.16 (1909.3.7 ⁺); ACI 318-14 Section 26.12.				
	Inspection:							
X	e. Batch plant inspection Continuous OPeriodic See Notes		SI	Default of 'Continuous' per 1705A.3.3; If approved by DSA, batch plant inspection may be reduced to 'Periodic' subject to requirements in Section 1705A.3.3.1 or eliminated per 1705A.3.3.2. (See Appendix for exemptions.)				
-	11. 1 OOT-INGTALLED ANOTIONS.							
X	Inspect installation of post-installed anchors	ect installation of post-installed anchors See Notes SI*		Table 1705A.3 Item 4a (Continuous) & 4b (Periodic) (see Appendix for exemptions). ACI 318-14 Sections 17.8 & 26.13 * May be performed by the project inspector when specifically approved by DSA.				
X	b. Test post-installed anchors.	Test	LOR	1910A.5 (1909.2.7 ⁺). (See Appendix for exemptions.)				
+	MASONRY	TMS 402-13/A	CI 530-1	3/ASCE 5-13 Table 3.1.3 & TMS 602-13/ACI 530.1-13/ASCE 6-13 Table 5				
-	STEEL, ALUMINUM	Table 1705A.2	2.1, AISC	303-10, AISC 360-10, AISC 341-10, AISC 358-10, AISI S100-07/S2-10				
-	17. STRUCTURAL STEEL, COLD-FORMED ST	EEL. AND	ALUM	INUM USED FOR STRUCTURAL PURPOSES				
	Material Verification:	,						
X	a. Verify identification of all materials and: • Mill certificates indicate material properties that comply with requirements, • Material sizes, types and grades comply with requirements.	Periodic	*	2203A.1 (2203.1 ⁺), Table 1705A.2.1 Item 3a-3c ; AISI S100-07/S2-10 Section A2.1 & A2.2, AISI S200-12 Section A3, AISI S220-11 Section A4. * By special inspector or qualified technician when performed off-site.				
X	b. Test unidentified materials	Test	LOR	2203A.1 (2203.1 ⁺).				
	Inspection:	•						
X	Verify and document steel fabrication per DSA approved construction documents.	Periodic	SI	Not applicable to cold-formed steel light-frame construction, except for trusses (1705A.2.4).				
-	19. WELDING:		1705A.2.5, Table 1705A.2.1 Items 4 & 5; DSA IR 17-3, AWS D1.1 and AWS D1.8 for structural steel, AWS D1.2 for Aluminum, AWS D1.3 for cold-formed steel, AWS D1.4 for reinforcing steel. (See Appendix for exemptions.)					
	Verification of Materials, Equipment, Welders, etc:							
X	Verify weld filler material identification markings per AWS designation listed on the DSA approved documents and the WPS.	Periodic	SI	DSA IR 17-3.				
X	Verify weld filler material manufacturer's certificate of compliance.	Periodic	SI	DSA IR 17-3.				
X	c. Verify WPS, welder qualifications and equipment.	Periodic	SI	DSA IR 17-3.				
-	19.1 SHOP WELDING:	-	-					
X	b. Inspect single-pass fillet welds ≤ 5/16", floor and roof deck welds	Periodic	SI	1705A.2.2, Table 1705A.2.1 Item 5a.5 & 5a.6. Per AISC 360-10 (and AISC 341-10 as applicable). DSA IR 17-3.				
-	23. ANCHOR BOLTS, ANCHOR RODS, & OTHER STEEL:							
X	a. Anchor Bolts and Anchor Rods	Test	LOR	IR 17-11 Sample and test anchor bolts and anchor rods not readily identifiable.				
X	b. Threaded rod not used for foundation anchorage.	Test	LOR	Sample and test threaded rods not readily identifiable per procedures noted in IR 17-11				
-	WOOD							
+	+ OTHER							
T	OTHER							



Name of Structural Engineer (When structural design has been delegated)

Signature of Architect or Structural Engineer

DSA-103 Issued 9/1/2017 List of Required Structural Tests & Special Inspections - 2016 CBC

INCREMENT#

DSA File No.: Application No.:

57-31 02-117459

3/18/2019 **Date Submitted:**

Revised:

List of required verified report(s):					
Soils testing and Inspection: Geotechnical Verified Report - Form DSA-293 All Structural Testing: Laboratory Verified Report - Form DSA-291 Concrete Batch Plant Inspection: Laboratory Verified Report - Form DSA-291 Shop Welding Inspection: Laboratory Verified Report - Form DSA-291, or, for independently contracting SI, Special Inspection Verified Report - Form DSA-29 KEY to Columns					
1 Type -	2 Performed By -				
Continuous – Indicates that a continuous special inspection is required	GE – Indicates that the special inspection is to be performed by a registered geotechnical engineer or his or her authorized representative				
Periodic – Indicates that a periodic special inspection is required	LOR – Indicates that the test or inspection is to be performed by a testing laboratory accepted in the DSA Laboratory Evaluation and Acceptance (LEA) Program. See section 4-335, 2013 CCR Title 24, Part 1.				
Test – Indicates that a test is required	SI – Indicates that the special inspection is to be performed by a special inspector				
Brian P. Whitmore Name of Architect or Engineer in general responsible charge John Mandsager	IDENTIFICATION STAMP DIV OF THE STATE ARCHITECT APP. # 02-117459				

IDENTIFICATION STAMP DIV. OF THE STATE ARCHITECT APP. 02-117459 INC: **REVIEWED FOR** FLS V ACS V SS 🗹 05/29/2019 DATE:

AC N/A F/LS **N/A** SS

DATE

Appendix: Work Exempt from DSA Requirements for Special Inspection or Structural Testing DSA-103

3-14-19



DSA-103 Issued 9/1/2017 List of Required Structural Tests & Special Inspections - 2016 CBC

INCREMENT#	DSA File No.:		57-31		
	Application No.:		02-117	459	
Date Submitted:	3/18/2019	Re	vised:		

Exempt items given in IR A-22 or the 2016 CBC (including DSA amendments) and those items identified below with an "X" by the design professional are NOT subject to DSA requirements for the structural tests or special inspections noted. Items marked as exempt shall be identified by either: 1) listing specific details/sheets noted in the spaces provided below OR 2) on the approved construction documents. The project inspector shall verify all construction complies with the approved construction documents.

	Note of the state
/	AND ARTHUR
Kte	Species
	Soils:
X	Deep foundations acting as a cantilever footing designed based on minimum allowable pressures per 2016 CBC Table 1806A.2 and having no geotechnical report for the following types of structures: free standing sign, scrolling message sign, scoreboard, covered walkway or shade structure with dead load less than 5 psf and other light-weight structures of which the apex is less than 8' above the highest adjacent grade.
X	Shallow foundations meeting the exception item #1 criteria specified in 2016 CBC Section 1803A.2.
(Option	nal) List details for applicable exempt items:
	T
	Concrete/Masonry:
X	Post-installed anchors for the following: 1) exempt non-structural components (e.g., mechanical, electrical, plumbing equipment - see item 7 for "Welding") given in CBC Section 1616A.1.18 (which replaces ASCE 7-10, Section 13.1.4) or 2) interior nonstructural wall partitions meeting criteria listed in exempt item 3 for "Welding."
x	Concrete batch plant inspection is not required for items given in CBC Section 1705A.3.3.2 subject to the requirements and limitations in that section.
x	Masonry retaining walls less than 4'-0" above the top of foundation not supporting a surcharge and free standing nonbearing non-shear masonry walls up to 6'-0" above adjacent grade do not require grout, mortar or masonry core testing or DSA special inspection.
X	Epoxy shear dowels in site flatwork.
(Option	nal) List details for applicable exempt items:

	de do de
/8	or of the second se
/Ete.	Deg.
	Welding:
	1. Solid-clad and open-mesh gates with maximum leaf span or rolling section for rolling gates of 10'
	and apex height less than 8'-0" above lowest adjacent grade. When located above circulation or
	occupied space below, these gates are not located within 1.5x gate/fence height (max 8'-0") to the
	edge of floor or roof.
X	
	Handrails, guardrails, and modular or relocatable ramps associated with walking surfaces less
x	than 30" above adjacent grade (excluding post base connections per the 'Exception' language in
	Section 1705A.2.1); fillet welds cannot be ground flush. 3. Non-structural interior cold-formed steel framing spanning less than 15'-0", such as in interior
	partitions, interior soffits, etc. supporting only self weight and light-weight finishes or adhered tile,
	masonry, stone, or terra cotta veneer no more than 5/8" thickness and apex less than 20'-0" in
	height and not over an exit way. Maximum tributary load to a member shall not exceed the
	equivalent of that occurring from a 10'x10' opening in a 15' tall wall for a header or king stud. 4. Manufactured support frames and curbs using hot rolled or cold-formed steel (i.e., light gauge) for
	mechanical, electrical, or plumbing equipment weighing less than 2000# (equipment only)
	(connections of such frames to superstructure elements using welding will require special
	inspection as noted in selected item(s) for section 19, 19.1 and/or 19.2 of listing above).
	5. Manufactured components (e.g., Tolco, B-Line, Afcon, etc.) for mechanical, electrical, or
	plumbing hanger support and bracing (connections of such components to superstructure elements using welding will require special inspection as noted in selected item(s) for section 19, 19.1 and/or
	19.2 of listing above).
X	,
	6. TV Brackets, projector mounts with a valid listing (see DSA IR A-5) and recreational equipment
	(e.g., playground structures, basketball backstops, etc.) (connections of such elements to superstructure elements using welding will require special inspection as noted in selected item(s)
T 7	for section 19, 19.1 and/or 19.2 of listing above).
	7. Any support for exempt non-structural components given in CBC Section 1616A.1.18 (which
	replaces ASCE 7-10, Section 13.1.4) meeting the following: 1) when supported on a floor/roof,
	<400# and resulting composite center of mass (including component's center of mass) <= 4' above authorities floor/set (2) when have from a wall or rest/floor < 20# for discrete units or <5 mlf for
	supporting floor/roof, 2) when hung from a wall or roof/floor, <20# for discrete units or <5 plf for distributed systems.
	I) List details for applicable exempt items:



DSA-103 DSA-103 Issued 9/1/2017
List of Required Structural Tests & Special Inspections - 2016 CBC

INCREMENT #	DSA File No.:	57-31			
	Application No.:		02-117	459	
Date Submitted:	3/18/2019	Re	vised:		